

From: Tyler M. Meek
Sent: Wednesday, July 27, 2016 8:07 AM
To: Bill Smith
Cc: Paul M. Millette
Subject: Fwd: The Carillon, Schedule to completion

Bill,

Please see the email below from Phoenix.

In summary:

- dismantle swing staging week of 8 August
- everything off the roof 11 August
- no 3rd month additional fee

Tyler

Sent from my iPhone

+++++

Begin forwarded message:

From: Joe Goncalves

Date: July 27, 2016 at 7:33:43 AM EDT

To: "Tyler M. Meek"

Cc: "Paul M. Millette"

Subject: RE: The Carillon, Schedule to completion

Tyler/Paul, Attached please find the 2 week look ahead for your use.

The quick version of where we are is the following;

- Drop 1,2,3,4,&6 are complete
- Drop 5 will be completed a by the end of business today and ready to punch tomorrow
- Drop 7 we are shooting to have completed by middle of next week and punch Wednesday or Thursday

If the additional work on the EFIS coatings does not move forward and everything goes well the balance of this week and early next week we should be able to schedule the swing scaffold dismantle for late next week or early the week of the 8th, headed for potentially get a crane in there on

Saturday August 11th to remove everything from the roof.

I would like to meet out there early next week to review all the work that is completed, review the work that needs to be completed off the ground, and work that needs to be completed off the boom lift.

We should have no problem completing the work that needs to be done off the scaffold with in the 2 month rental of the base contract without tapping into a 3rd month.

Thanks,

		M	T	W	Th	F	S	
2-WEEK LOOK AHEAD - July 25th- Aug 7th		Prior Dates	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul
Rig #1 Wash	X							
Rig#1 Remove Sealants	X							
Rig#1 Install Sealant	X							
Rig#1 Install Royaln	X							
Rig #2 Wash	X							
Rig#2 Remove Sealants	X							
Rig#2 Install Sealant	X							
Rig#2 Install Royaln	X							
Rig #3 Wash	X							
Rig#3 Remove Sealants	X							
Rig#3 Install Sealant	X							
Rig#3 Install Royaln	X							
Rig #4 Wash	X							
Rig#4 Remove Sealants	X							
Rig#4 Install Sealant	X							
Rig#4 Install Royaln	X							
Rig #5 Wash	X							
Rig#5 Remove Sealants	X							
Rig#5 Install Sealant								
Rig#5 Install Royaln					P	X		
Rig #6 Wash	X							
Rig#6 Remove Sealants	X							
Rig#6 Install Sealant	X							
Rig#6 Install Royaln	X							
Rig #7 Wash								
Rig#7 Remove Sealants								
Rig#7 Install Sealant								
Rig#7 Install Royaln								

COMPLETED

Work in Progress

Ready for Final Inspection/Punch

Ready to move rig to another location

X
P
?

